BRHAT BANGALORE MAHANAGARA PALIKE

INSPECTION REPORT

Sl No	Decription	Details	Remarks
1	Name of Work	Improvements to Roads and Drains at Rachenahalli Main Road near thanisandra Govt School in Ward No 06 Thanisandra Village Limit	
2	Estimate Cost	30.00 Lakhs	
3	Administrative Approved No and Date	560/13-14, Date. 23.12.2013	
4	Technical sanction No. and Date	333/13-14, Date. 28.02.2014	
5	Job Code No. and P Code No.	006-14-000052	
6	Tender Direct Entrested to KRIDL	KRIDL	
7	if Tender, Tender Notification No. Date and Publication in daily news Paper	Not Applicable	
8	Tender Approved Details	Not Applicable	
9	Work Order No and Date	408/13-14, Date. 21.02.2014	
10	Stipulation time of Completion	90 Days	
11	Actiual Date of commencement	28-04-2014	
12	Actiual Date of Completion	30.05.2014	
13	Delay if any	Nil	

14	**Reson for Delay**	Nil	
15	**Payment made till date.**	Nil	
16	**Status of Work**	Completed	
17	**Photograph verfied**	Enclosed	
18	**Date of Inspection**	01.07.2015	
19	**BR NO. and Date**	110/31.05.2014	
20	**MB No. and Page No.**	Mb No.8902 Page No. 190176-187	
21	**Test Result**	Quality Test Report submitted by Bangalore University is verified and Enclosed	
22	**Section officer**	Sri K Devegowda JE	
23	**Sub Division Office**	Sri Shivakumar Goudar AEE Byatarayanaprua Sub Division	
24	**Observation**		
a	**Work Quality**	Satisfactory	
b	**Comments**	Work completed as per MB	

1/7/15

Y C Kale gowda
Executive Engineer (Retd)

SAROJ PARADISE
BRANCH AT ABOVE SBM BANK THANISANDRA MAIN ROAD
Ph. 080-25430044